



# **GK Canmamotong Palo Leyte**

**8 Houses – 100% Completed**

**10 Houses – 90% Completed**

**22 Houses – For construction this Feb.  
2015**

# 8 Houses – 100% Completed



# 10 Houses – 90% completion



# Progress Report

- Target completion date of 10 houses at 90% is by end of February 28, 2015
- Construction of 22 houses will start this February 22, 2015